

RECEIVED

MAR 31 1965

Page -2- Details of work performed

O. C. C.
ARTESIA, OFFICE

Plan to circulate 10.0% drilling mud through drill pipe below, between and above plugs and set plugs at the following intervals:

35 sack plug from 11,450'-11,350'
50 sack plug from 11,200'-11,050'
35 sack plug from 10,200'-10,100'
35 sack plug from 8,480'-8,380'
35 sack plug from 6,850'-6,750'
35 sack plug from 5,330'-5,230'
55 sack plug from 4,200'-4,050' (base of intermediate casing)

Above procedure of plugging approved by telephone with Mr. Jim Knauf of U.S.G.S. on March 22, 1965.

RECEIVED
MAR 26 1965
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO