

RECEIVED

APR 26 1965

DAILY DRILLING OPERATIONS
April 1, 1965

O. C. C.
ARTESIA, OFFICE

YATES PETROLEUM CORPORATION - Lloyd Foster "AN" No. 1
Sec. 1-20S-24E

DBT #13 from 7588 - 7650 (Upper Canyon Limestone)
Straddle Test

First Flow (10 mins.) Tool opened with good blow and stayed
same during 1st. 10 minutes.

Initial Shut-in Period (90 minutes)

Second Flow (2 hours) Opened with good blow and remained
same for one hour and then started decreasing to weak
blow at end of flow period.

Final Shut-in Period (90 minutes)

Pipe Recovery 90' drilling mud.

<u>Pressures</u>	IFP 84	FFP 84
	ISIP - 463/90 mins.	FSIP - 526/90 mins.
	IHP - 3790	IHP - 3790

BHT = 145°F