

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Yates Re. Corp.</u>		Lease <u>Nicholas BT</u>		Well # <u>1 I</u>	
Location of Well	Unit	Section	Township	Range	County
		<u>5</u>	<u>19</u>	<u>25</u>	<u>Edokey</u>
Drilling Contractor <u>Jim Miller</u>			Type of Equipment <u>Cable Tool</u>		

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>10</u>	<u>7</u>	<u>26</u>	<u>1100</u>		<u>Circ</u>
<u>6 1/4</u>	<u>4 1/2 - 5 1/2</u>	<u>9.5 - 14</u>	<u>1850</u>		<u>Circ</u>

Casing Data:

Surface _____ joints of _____ inch _____ # Grade _____
(Approved) (Rejected) _____

Inspected by _____ date _____

Cementing Program

Size of hole ^{13"-500} 10"-953 Size of Casing 7 Sacks cement required _____

Type of Shoe used Guide Float collar used 3 1/2" plate Btm 3 jts welded Thud lock

TD of hole 953 Set _____ Feet of 7" Inch # Grade 1

New-used csg. @ 923 with 50 sacks neat cement around shoe

+ 250 sack Haliburton I.T. additives 2% CaCl₂

Plug down @ 3:12 (AM) (PM) Date 1-18-68

Cement circulated No No. of Sacks _____

Cemented by Haliburton Witnessed by L. Ham

Temp. Survey ran @ 11:00 (AM) (PM) Date 1-18-68 top cement @ 810

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: Tried to get tubing to 810. Would not go below 515

Date	Time	Sacks	Add	CaCl ₂	Fill
<u>1-18-68</u>	<u>11:10 PM</u>	<u>150</u>	<u>75# flocc</u>	<u>4%</u>	<u>50 ft</u>
	<u>4:00 PM</u>	<u>125</u>	<u>75# flocc</u>	<u>5%</u>	<u>To 235 ft</u>
	<u>6:30 PM</u>	<u>75</u>	<u>25# flocc</u>	<u>6%</u>	<u>To 161 ft</u>
	<u>9:15 PM</u>	<u>150</u>	<u>?</u>	<u>6%</u>	<u>To 49 ft did not w. thress</u>