

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/-
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

MAY 1 1968

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5b. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Wildcat		7. Unit Agreement Name
2. Name of Operator H. T. Hilliard		8. Farm or Lease Name Foster Ranch
3. Address of Operator 418 Bank of Southwest, Midland, Texas 79701		9. Well No. 1
4. Location of Well UNIT LETTER K 2220 FEET FROM THE West LINE AND 1650 FEET FROM THE South LINE, SECTION 22 TOWNSHIP 20-S RANGE 24-E' NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3695 GL 3707 KB		12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Spudded 12½ hole 3-14-68. Drld. 12½ hole to 1034' in lime.
Ran 33 JTS 1018' of 8-5/8-24-J55-ST&C-new-API Csg. & Cemented @ 1032' with 300 sx. Incor.
4% gel and 2% CaCL₂ followed by 50 sx. Incor. Neat with 2% CaCL₂. Plug down 3:30 a.m.,
3-17-68. Cement did not circulate-ran temp. survey-top cement at 199'. Ran 1" beside
8-5/8 and cemented with 100 sx. Incor. neat, WOC 2 hrs. Found top cement at 95' in 8-5/8 x
12½ annulus. Cemented thru 1" with 75 sx. Incor. Neat. WOC 2 hrs. Top cement at 75'. Dumped
7 yards Ready-Mix Concrete into 8-5/8 x 12½ annulus-got fill-up. Job complete 6:30 p.m.,
3-17-68. Tested 8-5/8 with 1500 psi - held o.k.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED JB Taylor TITLE Engineer DATE April 25, 1968

APPROVED BY W. A. Gressett TITLE OIL AND GAS INSPECTOR DATE MAY 1 1968

CONDITIONS OF APPROVAL, IF ANY: