

Flow Time	1st	Min.	2nd	Min.	Date	9-15-68	Ticket Number	87484
Closed In Pres. Time	1st	Min.	2nd	Min.	Kind of Job	OPEN HOLE	Halliburton District	TRANSITION
Pressure Readings	Field		Office Corrected		Tester	MR. JOOTI	Witness	MR. JOOTI
Depth Top Gauge	3151 Ft.		Blanked NO Off		Drilling Contractor	DEARBORN DRILLING CORPORATION		
ST. P.R.D. No.	1341		Hour 2:45 Clock		Elevation	3400'	Top Packer	9175'
Initial Hydro Mud Pressure			4804		Total Depth	9200'	Bottom Packer	9173'
Initial Closed in Pres.			3156		Interval Tested	9173'-9200' (25')	Formation Tested	NOAROK
Initial Flow Pres.	1		351		Casing or Hole Size	8 3/4"	Casing Perfs.	Top Bot.
Final Flow Pres.	1		481		Surface Choke	1"	Bottom Choke	5/8"
Final Closed in Pres.			3729		Size & Kind Drill Pipe	4 1/2" P.E.	Drill Collars Above Tester	I.D. - LENGTH 2 1/4" x 435'
Final Hydro Mud Pressure			4845		Mud Weight	10	Mud Viscosity	44
Depth Cen. Gauge	Ft.		Blanked Off		Temperature	148	Anchor Size & Length	ID OD 5 3/4" X 21'
ST. P.R.D. No.			Hour Clock		Depths Mea. From	FEET BY BUSHING	Depth of Tester Valve	9145' Ft.
Initial Hydro Mud Pres.					Cushion	-	Depth Back Pres. Valve	- Ft.
Initial Closed in Pres.					Recovered	180	Feet of	EXPLORER 11000 VICK. TO SLOW
Initial Flow Pres.	1				Recovered		Feet of	
Final Flow Pres.	1				Recovered		Feet of	
Final Closed in Pres.					Recovered		Feet of	
Final Hydro Mud Pres.					Oil A.P.I. Gravity	-	Water Spec. Gravity	-
Depth Bot. Gauge	3156 Ft.		Blanked Off		Gas Gravity	-	Surface Pressure	117# psi
ST. P.R.D. No.	1348		Hour 2:45 Clock		Tool Opened	11:00 AM	Tool Closed	7:15 PM
Initial Hydro Mud Pres.	4850		4906		Remarks	Opened tool for 15 minutes 1st flow. Closed		
Initial Closed in Pres.	3124		3171			tool for 60 minute initial closed in pressure. Re-		
Initial Flow Pres.	1		375			opened tool for 60 minute 2nd flow. Closed 1 1/2 hr		
Final Flow Pres.	1		483			120 minute 2nd closed in pressure. Re opened tool for		
Final Closed in Pres.	3483		3734			60 minute 3rd flow with strong flow; gas to surface in 2 minutes stabilized at 1353 MOP. Closed tool for 120 minute final closed in pressure. SEE PRODUCTION		
Final Hydro Mud Pres.	4900		4994					

FORMATION TEST DATA DATA SHEET.

Lease Name

Well No.

Test No.

County

State

Owner's District

9