

4-27-77 Fill hole w/ free sand to cover perfs
" " Run bond log - TOC @ 3300 - Perf @ 3270 - & had water
flow out 4 1/2" Csg thru perfs @ 3270' - Est Volume 1000 BPD
ISIP - 810[#]

4-28-77 Still flowing @ a slightly decreased rate ISIP 900[#]

4-29-77 " " " " " " ISIP 150[#]

1 HR SIP 600[#] 3 HR SIP 300[#]

Run Dresser Atlas Sonic Noise Log. & found a cross
flow of water @ 2300'

4-25-77 Failed Pump down Braden Head to 400 PSI could not Break Circulation - Perforations
3270 Set Packer @ 2209 and squeezed with 150 SY Class C 4 1/2" 301 1/2" CC
and 150 SY Class C 2 1/2" CC With Max PSI of 1400 PSI

4-26-77 Run Temperature Survey Top Cement @ 2050'