

NO. OF COPIES RECEIVED	2
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

**RECEIVED**  
**NEW MEXICO OIL CONSERVATION COMMISSION**  
**DEC 15 1972**

Form C-103  
 Supersedes Old  
 C-102 and C-103  
 Effective 1-1-65

**O. C. C.**  
**ARTESIA, OFFICE**

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>	
5. State Oil & Gas Lease No. <b>K3256</b>	
7. Unit Agreement Name	
8. Farm or Lease Name <b>State A</b>	
9. Well No. <b>I</b>	
10. Field and Pool, or Wildcat <b>Sugart</b>	
12. County <b>Eddy</b>	

**SUNDRY NOTICES AND REPORTS ON WELLS**

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
 USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator <b>John H Trigg</b>
3. Address of Operator <b>1267 Maljamar N. Mex. 88264</b>
4. Location of Well UNIT LETTER <b>P</b> , <b>990</b> FEET FROM THE <b>South</b> LINE AND <b>660</b> FEET FROM THE <b>East</b> LINE, SECTION <b>36</b> TOWNSHIP <b>18 s</b> RANGE <b>31e</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) <b>3151.6 Gr</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
 NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 11,14,72 Cemented to 3-4 Casing at 576ft. to shut off fresh water zones from 365 to 460.  
 Drill to top salt @ 1075 no water, Picked 10in up and cemented with 150 sk cement with  
 2% calcium chloride. Waited 18 hr. until cement set) Drill plug and bailed water out,  
 wait 1 hr to take bailer test. Dry hole.  
 40 1/2 lb. Casing (seamless)

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>W. A. Gressett</u>	TITLE <u>W. A. Gressett</u>	DATE <u>12-13-72</u>
APPROVED BY <u>W. A. Gressett</u>	TITLE <u>OIL AND GAS INSPECTOR</u>	DATE <u>DEC 15 1972</u>
CONDITIONS OF APPROVAL, IF ANY:		