

consultant Gerald Lange  
Thru O'Brian Krayig

PARKWAY WEST UNIT NO. 1  
W. MORROW PARKWAY  
EDDY COUNTY, NEW MEXICO

- 01/06/95 FINISH POOH. DID NOT RECOVER FISH. SKIRTED SCREW IN SUB AT 3977'. HAD PULLED OUT OF TBG COLLAR. SCREW IN SUB THREADS WERE GALLED. WAITING ON FISHING TOOLS. PU 5-3/4" X 3-5/8" OVERSHOT AND TIH TO FISH AT 3977' RU ROTARY. ENGAGED FISH W/ OVERSHOT. FISH APPEARED TO BE FREE. PU 15' AND GIH W/ COLLAR LOCATOR WHICH INDICATED FISH WAS IN OVERSHOT. POOH W/ FISH. LD 10 DC'S. RECOVERED ALL FISH. TIH W/ 7-7/8" BIT, BS, CROSSOVER AND 132 JTS TBG TO 4088'. RU STRIPPER HEAD AND LOAD HOLE W/ 22 BBLs BRINE WATER. RAN 6 JTS TBG, CIRC 20 BBLs. CIRCULATING CONVENTIONALLY, WORKING PIPE. RAN 6 JTS, CIRC 20 BBLs. WORKING PIPE. CIRC LAST JT DOWN TO CSG STUB (SLM IN HOLE) AT 4501' W/ 11' KB AS PER OPEN HOLE LOG. CIRC 20 BBLs TOTAL. SPOTTED 80 BBLs BRINE WATER CONTAINING 8 GALS MAGNETITE ON BOTTOM. POOH W/ BIT. RU SCHLUMBERGER AND RAN NML FROM 4450' TO 4050' IN SECTIONS. UNABLE TO GET USABLE READING. POSSIBLY DUE TO HOLE SIZE OR DOPED MUD NOT BEING ACROSS FORMATION. WO CALIPER TOOL. CHEMICAL WAS MIXED W/ 80 BBLs AND DISPLACED WITH 22 BBLs (2-7/8" 6.4# TBG).  
DWC: \$6,821 TWC: \$80,509 (CORRECTED COSTS)
- 01/07/95 SCHLUMBERGER RAN GR/CALIPER LOG FROM 4480' (NOT WL TD) TO 4000'. RD WIRELINE. WAITING ON ORDERS. TIH W/ 2-7/8" X 8' SUB AND 40 STDS 2-7/8" TBG TO 2494'. SHUT IN WAITING ON SCHLUMBERGER OPEN HOLE LOGGING TOOLS.  
DWC: \$8,250 TWC: \$88,759
- 01/08/95- WAITING ON SCHLUMBERGER OPEN HOLE LOGGING TOOLS.  
01/09/95 DWC: \$-0- TWC: \$88,759
- 01/10/95 POOH W/ TBG. TIH W/ 7-7/8" BIT AND 120 JTS TBG TO 3716'. WAITING ON ORDERS. POOH W/ BIT. TIH W/ 2-3/8" X 2' MULE SHOED SUB ON 2-7/8" TBG. LOADED HOLE W/ BRINE WATER WHILE GIH. UNABLE TO GET INTO 5-1/2" CSG STUB. APPEARED TO BE GOING DOWN OUTSIDE OF 5-1/2" CSG. SPOTTED 100 SX CLASS "C" CMT 14.8 PPG, 1.32 YIELD FROM 4500' TO 4280' (CALIP - NO EXCESS). POOH. SION.  
DWC: \$3,955 TWC: \$92,714
- 01/11/95 TIH OPEN ENDED TO TOP OF CMT AT 4315'. POOH W/ 9 STANDS TO 3900'. WO BULK CEMENT, LOADED HOLE W/ 7 BBLs. SPOTTED 115 SX CLASS "C" CMT, 1.32 YIELD, 14.8 PPG FROM 4250' TO 4000' (25% OVER CALIP IN OPEN HOLE), CMT CONTAINING 2% CACL. PU TO 3990' AND REVERSE OUT 17 SX CMT. POOH W/ 20 STANDS AND WOC. TIH AND TAG CMT AT 3996'. POOH. WO CSG SCRAPER. PU TOOLS AND TIH W/ 7-7/8" BIT, CSG SCRAPER AND 20 STANDS TBG. SION.  
DWC: \$4,636 TWC: \$97,350
- 01/12/95 FINISH TIH W/ BIT AND CSG SCRAPER TO TOP OF CMT. PLUG AT 3996'. SET 15K ON PLUG SEVERAL TIMES. NO CHANGE. POOH AND LD 2-7/8" WS. LOADED HOLE W/ BRINE WATER. ND BOP AND NU TBG HEAD AND TREE. (TBG HEAD 7-1/16" 3000 X 11" 3000). SHUT IN. RD AND CLEAN LOCATION. RELEASED RIG AT 1:00 P.M. 01/11/95. DROP FROM REPORT WAITING ON COMPLETION.  
DWC: \$1,963 TWC: \$99,313

VS AFE \$223,600