

PARKWAY WEST UNIT NO. 1  
W. MORROW PARKWAY  
EDDY COUNTY, NEW MEXICO

01/04/95 96 HR SITP VACUUM, CP 0 PSI. TIH W/ BIT TO 5-1/2" CSG STUB AT 4487' GL. NO FILL. WORKED PIPE WHILE RU TO CIRC. LOADED HOLE W/ 50 BBLs BRINE WATER CONTAINING 25#/BBL SALT GEL. CIRC HOLE 3-1/2 HRS. CIRC CONVENTIONALLY. UNABLE TO MOVE PIPE WHEN STARTING TO PULL BIT OFF BOTTOM. PUMPED 90 BBLs CLEAN BRINE WATER DOWN TBG. DISPLACE MUD OUT OF HOLE. WORKED PIPE AND WAITING ON BRINE WATER. DISPLACE HOLE W/ CLEAN BRINE WATER. ROTARY WIRELINE RAN STRING SHOT AND BACKED OFF 2-7/8" TBG AT 3990' (2 COLLARS INSIDE 8-5/8" CSG), TBG COLLARS AT 4053', 4022', 3990' (15' KB), 2-7/8" COLLAR LOOKING UP. POOH W/ 139 JTS (3971.75') 2-7/8" TBG (SLM). PU 5-3/4" X 3-21/32" OVERSHOT, 1-4 3/4" JARS, 4-4 3/4" DC. TIH TO FISH AT 3977' BY TBG MEASUREMENT AND 15' KB. ENGAGED FISH, GRAPPLE WOULD SLIP WHEN JARS TRIPPED W/ 30,000# TO 60,000# OVER WT. SION AT 1:00 A.M. TEXAS TIME. CREW TO BE BACK AT 8:00 A.M. FISHERMAN TO PICK UP NEW 3-21/32" GRAPPLE, 3-5/8" GRAPPLE AND 2-7/8" 8RD SCREW IN SUB. DWC: \$7,249 TWC: \$14,799

01/05/95 TOH W/ OVERSHOT, WICKERS IN GRAPPLE STILL SHARP. WAITING ON PACK OFF F/ OVERSHOT. TIH W/ 5-3/4" X 3-5/8" OVERSHOT, 4-3/4" JARS 4-4 3/4" DC'S AND 2-7/8" TBG TO FISH AT 3977' (SLM). RU TO CIRC. ENGAGED FISH, GRAPPLE WOULD SLIP OFF WHEN JARS TRIPPED W/ 20K TO 40K ABOVE STRING WT OF 22K. POOH W/ OVERSHOT. MARKS IN GRAPPLE INDICATE FISH WAS BOTTOMED OUT IN OVERSHOT. PU FISHING ASSY #2 AND TIH. SCREWED INTO FISH AT 3977'. WAITING ON 50 BBLs OIL. JARRED ON FISH THREE TIMES, TWO TIMES 40K ABOVE TBG WEIGHT AND ONE TIME 60K OVER STRING WT OF 20K. PICKED UP TO 85K, 65K ABOVE WT, TBG PARTED. POOH W/ 4 JTS. TBG PARTED ON UPSET. RECEIVED COLLAR W/ THREADS IN COLLAR, CLEAN BREAK UPSET LOOKING UP. WAITING ON WIRELINE TRUCK. TIH W/ 5-3/4" X 3-3/32" OVERSHOT AND 4 JTS TBG. ENGAGED FISH AT 126'. LOADED HOLE W/ 20 BBLs AND BACKED OFF AT 188'. POOH, LD 2 JTS. TIH W/ 5-1/2" X 2-7/8" SKIRTED SCREW IN SUB AND 6 JTS. SCREWED INTO COLLAR AT 188'. CIRC 20 BBLs DOWN TBG OUT CSG. WAITING ON OIL. JARRED 45K ABOVE STRING WT. SPOTTED 50 BBLs OIL, 30 BBLs OUT TBG ACROSS OPEN HOLE AND 20 IN TBG. WORKED PIPE W/ OIL ACROSS OPEN HOLE. PIPE CAME FREE. WORKED PIPE AND LET OIL EQUALIZE. START POOH. DWC: \$6,821 TWC: \$21,620