## PARKWAY WEST UNIT NO. 1 W. MORROW PARKWAY EDDY COUNTY, NEW MEXICO

OPERATIONS: RE-ENTRY

PROPERTY: 300006-001 AFE: NOT ASSIGNED TWC: \$223,600 WI: 43.386124%

12/18/94 MIRU.

RU. KILLED WELL. TP 2700 PSI, CP 1800 PSI. BLEW WELL DOWN. PUMPED 60 BBLS BRINE DOWN TBG. WELL DEAD. NU BOP'S. UNSEATED PACKED AND STARTED OUT OF HOLE. POH WITH 53 STDS 2-3/8" TBG. SHUT DOWN AT 6:00 P.M.

12/21/94 PBTD: 9924' (THEORETICAL)

THIS A.M. FINISHED PULLING TUBING AND RECOVERED THE BAKER MODEL "R" PACKER. 325 JTS AND 1 SN. ON 12/20/94 TP 600 PSI, CP 600 PSI. PUMPED APPROX 60 BBLS SALTWATER DOWN CSG AND TBG DIED. SET WIRELINE BRIDGE PLUG AT 10,150'. RAN TBG AND STARTED MIXING MUD. CIRCULATED MUD AROUND AND SPOTTED 25 SX CEMENT PLUG FROM 10150'-9924'. PRESSURED UP AND DID NOT HOLD. PULLED TUBING AND PREPARE TO GO IN HOLE WITH PKR ON 12/21/94 TO TRY TO FIND LEAK IN CSG. MIKE STUBBLEFIELD WITH NMOCD (NEW MEXICO STATE REP) SHOWED AT NOON AND WE DISCUSSED EVERYTHING ABOUT THE WELL. EVERYTHING IS OK.

DWC: \$1,000 TWC: \$1,000

12/22/94 PBTD: 7741'

RAN PKR TO 7200' AND PRESSURED DOWN TBG TO 1100 PSI. HELD OK RELEASED PRESSURE AND PULLED TO 5660'. PRESSURE CSG SIDE TO 600 PSI HELD OK. RELEASED PRESSURE AND POOH. WENT IN HOLE WITH CSG GUN LOADED WITH 4 JTS/FT. PREPARE TO PERFORATE. A COLLAR WAS AT 8082' - MR. STUBBLEFIELD WITH NMOCD SAID TO RAISE OR LOWER THE SHOTS 10' TO MISS THE COLLAR. PERFORATED 8091' TO 8092'. RAN IN HOLE WITH 5-1/2" CEMENT RETAINER AND ON/OFF TOOL ON TUBING. SET RETAINER AT 7966'. PRESSURED ON PERFS TO 1000 PSI FOR 5 MINS. RELEASED PRESSURE AND PULLED OUT OF RETAINER. SET 25 SX PLUG FROM 7966' TO 7741'. PLUG DOWN AT 3:30 T.T. LEFT APPROX 5500' TBG IN DERRICK AND STARTED LAYING DOWN EXCESS TBG.

DWC: \$1,000 TWC: \$2,000

12/23/94 SD FOR HOLIDAY. RESUME OPERATIONS 12/27/94.

12/27/94 DWC: \$-0- TWC: \$2,000