

Catclaw Draw Unit #9  
Catclaw Draw (Morrow) Field  
Eddy County, NM  
OP: Hallwood

SPG 1228  
AFE #1143001  
AFE \$76,500  
73.95830% WI

RECEIVED

JUL 31 1991

O. C. D.  
ARTESIA, OFFICE

PROCEDURE: T&A Morrow "C" zone and recomplete  
to Morrow "A" and "B" zones.

\*\*\*\*\*

Note: Well also made 2.5 bbls of emulsified drlg mud and  
condensate. AOF calculated to be 17,658 MCFD.

PO: Prep to put on sales at 1000 MCFD.

DC: \$6550 CC: \$68,870

05/23/91 - Turned well on to sales line at 10:00 AM on 5/22/91. Flowed 21  
hrs and produced 704 MCF, 0 BW and 1/2 BC on an 8.5/64" choke  
at 2650 FTP. Had a slight amount of trash or ice in choke for  
a while yesterday, but it dislodged.

PO: Flowing to gas sales line.

DC: \$0 CC: \$68,870

05/24/91 - Flowed 844 MCF and 2 bbls cond. w/2650 FTP on 8.5/64" choke in  
20 hrs. Down 4 hrs, automatic valve shut off. Repaired and  
put back on line.

DC: \$0 CC: \$68,870

05/25/91 - Flowed 24 hrs. on an 8.5/64" choke; made 996 MCF X 3 BO X 0 BW  
at 2570 #FTP.

DC: \$0 CC: \$68,870

05/26/91 - Flowed 24 hrs. on an 8.5/64" choke; made 1064 MCF X 2 BO X 0 BW  
at 2550 #FTP.

DC: \$0 CC: \$68,870

05/27/91 - Flowed 24 hrs. on an 8.5/64" choke; made 1053 MCF X 1 BO X 0 BW  
at 2500 #FTP.

DC: \$0 CC: \$68,870

05/28/91 - Flowed 24 hrs. on an 8.5/64" choke; made 998 MCF X 3 BO X 0 BW  
at 2480 #FTP. NOTE: Drop in tbq. pressure may be due to  
slight liquid (oil) LOAD-UP.

DC: \$0 CC: \$68,870

05/29/91 - Flowed 1036 MCF, 2 BC and 0 BW w/2480 FTP on 8.5/64" choke in  
24 hrs. Note: For 4 hrs produced at 1.3 MMCFD rate at 2600#  
FTP to unload well and TP jumped up 120 psig.

DC: \$0 CC: \$68,870

05/30/91 - Flowed 1680 MCF, 8 BO and 0 BW w/2620# FTP on 8.5/64" choke in  
24 hrs. Note: Opened up to a 2500 MCFD rate for 4 hrs and  
well unloaded more fluid (5 BO). Well acts like it is loading  
up with oil at the lower rates.

DC: \$0 CC: \$68,870