Capy to J.4

6-6-74

P 4974

DATE

DATE JUN

D STATES 1 mm (1 3) (1 + 34 c) (100 c) 9119 DEPARTMENT OF THE INTERIOR VERNE BIDE. 5, FEASE DESIGNATION AND BERTAL NO NM0504364 GEOLOGICAL SURVEY 6. IF INDIAN, ALLOTTEE OR TRIBE NAME SUNDRY NOTICES AND REPORTS ON WELLS (Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.

Use "APPLICATION FOR PERMIT—" for such proposals.) 7. UNIT AGREEMENT NAME WELL X WELL OTHER 8. FARM OR LEASE NAME 2. NAME OF OPERATOR HILLIARD OIL & GAS, INC. Gulf-Federal 9. WELL NO. 3. ADDRESS OF OPERATOR 906 Building of the Southwest, Midland, Texes 7970 F 1 V E D LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* At surface 10. FIELD AND POOL, OR WILDCAT ₩ildcat JUN 1 0 1974 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 1980' FNL & 1980' FWL O. C. C. Sec. 35, T-19-S, R-25-E 15. ELEVATIONS (Show whether DF, BT, GR, Etc.) 12. COUNTY OR PARISH | 13. STATE 14. PERMIT NO. 3503' GR 3520' RKB Eddy New Mexico 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: REPAIRING WELL TEST WATER SHUT-OFF PULL OR ALTER CASING WATER SHUT-OFE ALTERING CASING FRACTURE TREAT MULTIPLE COMPLETE FRACTURE TREATMENT ABANDONMENT* ABANDON* SHOOTING OR ACIDIZING SHOOT OR ACIDIZE (Other) Set intermediate csg REPAIR WELL CHANGE PLANS (NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.) (Other) 17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.). Drilled 11" hole to 1300' in Lime & Anhydrite. Set 8-5/8", 24#, K-55, ST&C casing @ 1300' w/300 sx Halliburton Lite-Wate, followed by 200 sx Class "C". Plug down @ 2:00 AM, 2-7-74. Cement did not circulate. Ran Temperature Survey. Found top of cement at 383'. Ran 1" tubing to 380'. Cemented outside of 8-5/8" casing w/200 sx Class "C", 2% CaCl. Cement circulated. Job completed @ 6:00 PM, 2-7-74.

TITLE

TITLE Manager of Operations

DISTRICT ENGINEER

18. I hereby certify that the foregoing is true and correct

DAROL K. RAMEY (This space for Federal or State office use)

CONDITIONS OF APPROVAL, IF ANY:

SIGNED

APPROVED BY