

NEW MEXICO OIL CONSERVATION COMMISSION  
DRAWER DD  
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

|                                                                                                                                                                                          |                            |                           |                                                            |                    |                       |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|---------------------------|------------------------------------------------------------|--------------------|-----------------------|
| Operator<br><u>David Faskin</u>                                                                                                                                                          |                            | Lease<br><u>Howell 29</u> |                                                            | Well # <u>1</u>    |                       |
| Location of Well                                                                                                                                                                         | Unit<br><u>1980N 2310E</u> | Section<br><u>29</u>      | Township<br><u>20</u>                                      | Range<br><u>25</u> | County<br><u>Eddy</u> |
| Drilling Contractor<br><u>Walter Dwy Co.</u>                                                                                                                                             |                            |                           | Type of Equipment<br><u>Rotary to start approx 3-28-74</u> |                    |                       |
| <u>APPROVED CASING PROGRAM</u>                                                                                                                                                           |                            |                           |                                                            |                    |                       |
| Size of Hole                                                                                                                                                                             | Size of Casing             | Weight Per Foot           | New or Used                                                | Depth              | Sacks Cement          |
| <u>17 1/2"</u>                                                                                                                                                                           | <u>13 7/8"</u>             | <u>48</u>                 | <u>2</u>                                                   | <u>200</u>         | <u>200 cu.</u>        |
| <u>12 1/4"</u>                                                                                                                                                                           | <u>8 5/8"</u>              | <u>24+32</u>              |                                                            | <u>3200</u>        | <u>900 "</u>          |
| <u>7 7/8"</u>                                                                                                                                                                            | <u>4 1/2"</u>              | <u>11.6</u>               |                                                            | <u>9800</u>        | <u>450</u>            |
| Casing Data:                                                                                                                                                                             |                            |                           |                                                            |                    |                       |
| Surface <u>83</u> joints of <u>8 5/8"</u> inch <u>32,24#</u> Grade <u>23 jts 32" 10 jts 24" J-55</u><br><u>API New</u> (Approved) ( <del>Rejected</del> )                                |                            |                           |                                                            |                    |                       |
| Inspected by <u>E. A. McNeill</u> date <u>3-6-74</u>                                                                                                                                     |                            |                           |                                                            |                    |                       |
| Cementing Program                                                                                                                                                                        |                            |                           |                                                            |                    |                       |
| Size of hole <u>12 1/4"</u> Size of Casing <u>8 5/8"</u> Sacks cement required <u>1200</u>                                                                                               |                            |                           |                                                            |                    |                       |
| Type of Shoe used <u>Guide</u> Float collar used <u>Insert</u> Btm 3 jts <u>welded</u> <u>Thread Lock</u>                                                                                |                            |                           |                                                            |                    |                       |
| TD of hole <u>3240 KB</u> Set <u>3226</u> Feet of <u>8 5/8"</u> inch <u>32,24#</u> Grade <u>J-55</u>                                                                                     |                            |                           |                                                            |                    |                       |
| New-used csg. @ <u>3226</u> with <u>200</u> sacks neat cement around shoe (Class C 2% CC 14.5<br>+ <u>1000</u> sax <u>Howe-Lite</u> additives <u>1/2" Flocc</u> <u>2% CC</u> <u>13.0</u> |                            |                           |                                                            |                    |                       |
| Plug down @ <u>12:30</u> (AM) (PM) Date <u>3-7-74</u>                                                                                                                                    |                            |                           |                                                            |                    |                       |
| Cement circulated <u>yes</u> No. of Sacks <u>100/54</u>                                                                                                                                  |                            |                           |                                                            |                    |                       |
| Cemented by <u>Halliburton</u> Witnessed by <u>E. A. McNeill</u>                                                                                                                         |                            |                           |                                                            |                    |                       |
| Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____                                                                                                                         |                            |                           |                                                            |                    |                       |
| Casing test @ _____ (AM) (PM) Date _____                                                                                                                                                 |                            |                           |                                                            |                    |                       |
| Method Used _____ Witnessed by _____                                                                                                                                                     |                            |                           |                                                            |                    |                       |
| Checked for shut off @ _____ (AM) (PM) Date _____                                                                                                                                        |                            |                           |                                                            |                    |                       |
| Method used _____ Witnessed by _____                                                                                                                                                     |                            |                           |                                                            |                    |                       |
| Remarks: <u>TD 202 KB 676 48" 13 7/8 200/sx Howe-Lite</u><br><u>1/2 Flocc 2% CC 100/sx Class C 2% CC PD 5:30 PM</u><br><u>Core 286615 3-30-74</u>                                        |                            |                           |                                                            |                    |                       |