

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION

JAN 21 1977

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator MONSANTO COMPANY		8. Farm or Lease Name COVERT COM.
3. Address of Operator 1330 Midland National Bank Tower, Midland, Texas 79701		9. Well No. 1
4. Location of Well UNIT LETTER <u>F</u> <u>1980</u> FEET FROM THE <u>IN</u> <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>6</u> TOWNSHIP <u>20S</u> RANGE <u>25E</u> NMPM.		10. Field and Pool, or Wildcat Dagger Draw-Morrow Gas
15. Elevation (Show whether DF, RT, GR, etc.) GL 3560		12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 8 3/4" hole to a total depth of 9460' and set 5 1/2" 20# K-55 LT&C Casing at 9455';
Cemented w/ 800 Sx. Class "H", 3/4 of 1% CFRII w/ 8# Salt per sx.
Plug down 10:45 PM 1/6/77. WOC 24 Hrs & tested w/ 1500 psi for 30 Mins., held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>W. M. G. Gussert</u>	TITLE <u>Regional Production Mgr.</u>	DATE <u>1/20/77</u>
APPROVED BY <u>W. A. Gussert</u>	TITLE <u>SUPERVISOR, DISTRICT II</u>	DATE <u>JAN 24 1977</u>
CONDITIONS OF APPROVAL, IF ANY:		