

R. C. BENNETT & J. C. RYAN
JOINT OPERATORS
P. O. Box 264
Midland, Texas 79701
(915) 683-3062

Exxon-State #2

DST #1 Upper Pennsylvania 9715-9876

Opened 4 1/2 hours, gas to surface 19 minutes. Maximum flow 650,000 CFGPD on 1/2" choke; stabilized at 413,200 CFGPD. Condensate to surface 3 hours 10 minutes. Flowed condensate by heads 1 hour 20 minutes. Shut in tool for final shut-in pressure. Reversed out approximately 18 bbls condensate.

Initial Hydrostatic	4945
30" Preflow	139-323
1' ISIP	4740
4' 2nd flow	277-785
6' FSIP	4740
Final Hydrostatic	4945

DST #2 Upper Pennsylvania, 9950-10062

Opened 50 minutes, recovered 244' drilling fluid. Opened with very weak blow, decreased in 15 minutes.

Initial Hydrostatic	5145
20" preflow	133-155
1' ISIP	266
30" 2nd flow	177-199
1' FSIP	288
Final Hydrostatic	5123

DST #3 Lower Morrow, 11000-11131

Opened one hour 20 minutes, recovered 155' drilling fluid.

Initial Hydrostatic	5720
30" preflow	185-185
1' ISIP	554
1' 2nd flow	139-116
1 1/2' FSIP	993
Final Hydrostatic	5720