

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-12211

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal 20

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Schugart

11. SEC., T., R., M., OR BLK. AND
SUBV. OR AREA

Sec. 20 T18S R31E

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED

FEB 18 1976

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Honeysuckle Exploration Corporation

3. ADDRESS OF OPERATOR

450 Petroleum Club Bldg., Denver, Colorado 80202 O.C.C. ARIZONA, OFFICE

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FWL and 330' FSL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3633' DF

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 1-27-76. Total Depth 615'. Ran 604' of 8-5/8" 23# H-40 S.T. & C. Csg. and set at 611'. Cemented with 400 sxs. of Class "C" cement plus 2% Calcium Chloride. Circulated 60 sacks. 30' of cement left in pipe. Plug down at 11 A.M. on 1-28-76. Tested pipe and cement after 18 hrs. with 800# for 30 minutes and held O.K. Drilled out cement.

RECEIVED
FEB 13 1976
U. S. GEOLOGICAL SURVEY
ARIZONA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

John G. Geronzi

TITLE Authorized Agent

DATE

2-10-76

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE