

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

N.M. 12211

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal 20

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Shugart

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 20 T18S, R31E

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR
Honeysuckle Exploration Corp.

3. ADDRESS OF OPERATOR
450 Petroleum Club Bldg. Denver Colo. 80202

4. LOCATION OF WELL (Report location clearly and in accordance with instructions. See also space 14 below.)
At surface
1650' FSL, 1980' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3633 GL

RECEIVED
JAN 17 1977
O.C.C.
ARTESIA, OFFICE

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☒CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Drilled to 4025', Ran Electric logs with no commercial shows. Obtained verbal authority from R.L. Beekman, USGS, Artesia N.M. to plug and abandon on 7-24-76. ^{will spot} Spotted 35 sx (100'+) plugs at 3500'-3600', 3150'-3250', 1850'-1950'. Set retainer at 630' and pumped 50 sx below, spotted 10 sx above. Retainer failed to hold and allowed flow back from water zone at 1800'.

^{to pump}
Propose On 7-27-76 ~~pumped~~ 300 sx cement through 8-5/8 casing. Calculated 100 sx below casing @ 654' and casing left full from 654' to surface. Shut well in for 36 hours, checked and plug holding OK.

will Set marker at surface.

Well P&A on 7-27-76

^{to be}
Surface restored as per BLM.

RECEIVED

JAN 05 1977

U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Agent

DATE

1-4-77

(This space for Federal or State office use)

APPROVED BY

TITLE

ACTING DISTRICT ENGINEER

DATE

JAN 14 1977

CONDITIONS OF APPROVAL, IF ANY: