

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION

RECEIVED BY O. C. D. BOX 2088  
SANTA FE, NEW MEXICO 87501

SEP -6 1985

O. C. D.  
ARTESIA, OFFICE

Form C-103  
Revised 10-1

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name -----
2. Name of Operator Penroc Oil Corporation	8. Farm or Lease Name Angell Ranch Comm.
3. Address of Operator P. O. Drawer 831 Midland Texas 79702	9. Well No. 1
4. Location of Well UNIT LETTER B, 1980 FEET FROM THE East LINE AND 660 FEET FROM THE North LINE, SECTION 33 TOWNSHIP 19S RANGE 28E NMPM.	10. Field and Pool, or Wildcat Winchester Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 3340' GR	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER Abandon Morrow-Recomplete in Wolfcamp <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 11,248' PBTD 10,972' Completed in Morrow 12/15/76, thru perfs: 10912-918 & 10932-956'.

Planned Work:

- Set CIBP by wireline approx. 10,800'. Bailer dump 35' cement on top. Plug will be above current Morrow perforations 10,912-10,956'. Pressure test.
- Perforate Wolfcamp Lime 8956-8964', 8912-8918' and 8897-8908'. 1 shot/ft. Acidize and test.
- Estimated commence date 9-16-85.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED E. J. Dabney TITLE President DATE 9-4-85

APPROVED BY Les A. Clements TITLE Supervisor District II DATE SEP 10 1985

CONDITIONS OF APPROVAL, IF ANY: