

RE: Management Report

FR: David W. Stevens/ro
RECEIVED

SX
Exxon Federal #1
Section 26, T20S, R25E
1980' FSL & 660' FEL
Eddy County, New Mexico
SX W.I. BPO 55.0%
SX W.I. APO 41.25025%
SX N.R.I. BPO 41.25%
SX N.R.I. APO 30.87935%
AFE No. SX-90-R-56-C

MAR 14 11 30 AM '91
CARLSBAD OFFICE
AREA HEADQUARTERS

Remedial Report

as of 02-18-91

- 02-04-91 MI & RU Baber Plugging Crew. Unset packer and POH. RU Wireline and RIH w/ CIBP. CIBP prematurely set at 7200'. SDON.
- Note: Will meet w/ BLM today to determine action necessary due to premature bridge plug setting.
- 02-05-91 Worked w/ stuck CIBP. Could not work free. Set plug at 7200'. POH w/ wireline. RIH w/ second CIBP. Set at 7190'. RIH w/ 2 3/8" tubing to 7190'. SDON.
- Note: Shannan Shaw w/ the BLM Carlsbad office approved the setting of the second bridge plug at 7190'.
- 02-06-91 Spotted a 90 sk plug at 7190'. POH to 6030'. Circulated w/ mud. POH. ND wellhead. Welded lift sub to 4 1/2" casing. Free pointed casing at 6145'. RIH w/ casing cutters. Tagged cement plug at 6028'. Cut casing at 6022'. Casing came free. POH w/ casing cutter. SDON.
- 02-07-91 LD 188 jts of 4 1/2" casing. RIH w/ 2 3/8" tubing to 6028'. Spotted a 25 sk plug. POH to 5028'. SDON.
- 2-08-91 Ran back in hole and tagged plug at 5910'. POH to 2550'. Spotted 45 sk plug. Pulled up 1000'. WOC for 4 hrs. Ran back in hole and tagged plug at 2465'. Pulled up to 420'. Spotted 40 sk plug. POH. SDFWE.
- 02-11-91 Spotted 15 sk plug from 50' to surface. Cut off wellhead. Installed dryhole marker. Well is plugged and abandoned.