

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 029392 B

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal 26

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Shugart

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 26, T18S, R31E

12. COUNTY OR PARISH 13. STATE

Eddy

N. Mex.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL ☒ GAS ☐
WELL WELL OTHER

2. NAME OF OPERATOR

Honeysuckle Exploration Corporation

3. ADDRESS OF OPERATOR

1610 North J, Midland, Tx 79701

O. C. C.
ARTESIA, OFFICE4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

2310' FNL & 1980' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether LF, RT, GR, etc.)

3657.8' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Run & cement surface csg. ☒
(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded @ 3:00 p.m. on 2/7/77.

Drilled 12 1/2" hole to 840'. Circulated 30 minutes. Ran 22 jts. (865') of 8 5/8" 28#, J-55, R-3 csg. and set 827' @ 838'. Cemented w/250 sx Halliburton Lite w/1/4# Flocele & 5# Gilsonite/sx plus 200 sx Class "C" w/2% CaCl. Plug down at 8:30 p.m. on 3/2/77. Circulated out 61 sx cement. Float held O.K. Pipe was tested to 650# for 30 min. Pipe tested O.K. Started drilling out 20 hrs. after plug down.

RECEIVED

MAR 11 1977

U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Mike A. Taylor

TITLE

Agent

DATE 3/9/77

(This space for Federal or State office use)

APPROVED BY

Lee S. Lara

TITLE

ACTING DISTRICT ENGINEER

DATE MAR 15 1977

CONDITIONS OF APPROVAL, IF ANY: