

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 029392 B

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal 26

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Shugart

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 26, T18S, R31E

12. COUNTY OR PARISH 13. STATE

Eddy

N. Mex.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL ☒ WELL GAS ☐ WELL OTHER ☐

RECEIVED

2. NAME OF OPERATOR

Honeysuckle Exploration Corporation

MAR 28 1977

3. ADDRESS OF OPERATOR

1610 North J, Midland, Texas 79701

O.C.C.

4. LOCATION OF WELL (Report location clearly and in accordance with any State regulations.
See also space 17 below.)
At surface

2310' FNL & 1980' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3657.8' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Run & set 4 1/2" csg. ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Drilled 7 7/8" hole to 4115'. Circulated 20 minutes. Ran 4141' of 4 1/2" 10.50# J-55 R3 new csg. & set @ 4114'. Cemented w/475 sx of Class "C" 50-50 Poz w/8# salt/sx. Had good circ. while cementing. Plug down @ 4:10 p.m. on 3/13/77. Insert float held O.K. Ran 15 centralizers from TD back up to 2100' from surface. Ran temperature survey - top of cement @ 2090'. Tested pipe to 700# for 30 min. Pipe tested O.K.

RECEIVED

MAR 24 1977

U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Neal A. Taylor

TITLE

Agent

DATE

3/22/77

(This space for Federal or State office use)

APPROVED BY

Joe G. Lora

TITLE

ACTING DISTRICT ENGINEER

DATE

MAR 25 1977