

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Monsanto Co</i>		Lease <i>Mayer</i>		Well # <i>1</i>	
Location of Well	Unit <i>C</i> <i>660 N</i> <i>1280 W</i>	Section <i>24</i>	Township <i>20</i>	Range <i>24</i>	County <i>Eddy</i>
Drilling Contractor	<i>Cactus</i>		Type of Equipment <i>Rotary to start 9:00 6-20-77</i>		

** witness*

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>17 1/2</i>	<i>13 3/8</i>	<i>48</i>		<i>400</i>	<i>500 line</i>
<i>* 12 1/4</i>	<i>9 5/8</i>	<i>36</i>		<i>1400</i>	<i>800 line</i>
<i>8 3/4</i>	<i>5 1/2</i>	<i>20</i>		<i>9600</i>	<i>800</i>

Casing Data:

Surface *38* joints of *9 5/8* inch *36* # Grade *New API K-55* *LT Co St. Co*
(Approved) (~~Rejected~~)

Inspected by *Alan Mermin* date *7-6-77*

Cementing Program

Size of hole *12 1/4* Size of Casing *9 5/8* Sacks cement required *600/sk*

Type of Shoe used *Guide* Float collar used *Yes* Btm *2* jts ~~welded~~ *Thread back*

TD of hole *1400' KD Set 1384' 1/2* Feet of *9 5/8* inch *36* # Grade *K-55*

New-used csg. @ *1.354 c/l* with *100/sk* sacks neat cement around shoe *Class C 2 1/2 cc*
+ *500/sk* *Dowell Lite* additives *5# Kolite* *1/4" Cello Flake* *2 1/2 cc*

Plug down @ *9:05* (AM) (PM) Date *7-6-77*

Cement circulated *Yes* No. of Sacks *88*

Cemented by *Dowell* Witnessed by *Alan Mermin*

Temp. Survey ran @ (AM) (PM) Date top cement @

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: *Water 480-85*

