

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/ ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>

5. State Oil & Gas Lease No.
K-6096

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator MONSANTO COMPANY ✓	8. Farm or Lease Name Albert State Com.
3. Address of Operator 1330 Midland National Bank Tower, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER F, 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 32 TOWNSHIP 19S RANGE 25E NMPM.	10. Field and Pool, or Wildcat Cemetery Morrow
15. Elevation (Show whether DF, RT, GR, etc.) GR 3511	12. County Eddy

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17½" hole at 9:00 PM 8/23/77.

Drilled 17½" hole to total depth of 400'; Set 13 3/8" New 48# H-40 ST&C Casing at 362' and cemented to surface w/ 400 Sx. Lite + 200 Sx. Class "C"; Plug down 9:25 PM 8/25/77.

WOC 24 Hrs & tested w/ 1000 psi for 30 Mins., held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. A. Gresser

TITLE Regional Prod. Mgr.

DATE 8/31/77

APPROVED BY W. A. Gresser

TITLE SUPERVISOR, DISTRICT II

DATE SEP 6 1977

CONDITIONS OF APPROVAL, IF ANY: