

November 17, 1982

RE: Plugging Operations Report #1

- 10-6-82 GSW, Rigged up, useated pump and pulled and layed down 110-3/4 in. rods. Then rigged up and pulled 85 joints of 2 3/8 in. tubing. Ran back in hole to set plug. BJ Hughes rigged up and pumped 40 sacks class C 3% calcium cl. plug. TOH 31 joints woc 1 hr. TIH tagged plug at 2150', TOH. Bell Wireline services rigged up to shoot casing off at 2045', shot casing. GSW worked to free stuck casing, pulled 2 joints shut down.
- 10-7-82 GSW pulled 50 joints 4 1/2" casing. Total footage recovered 2045'. Tried to load hole, no returns. Waited on more water and tried to load hole again, still unable-shut down for night.
- 10-8-82 TIH ran 50 sack plug. TOH, WOC 2 hrs., TIH no tag. Tried to load hole, no returns, shut down.
- 10-11-82 Tried to load hole--no returns. Ran 30 sack plug, TOH, WOC 2 hours. No tag, ran 3 yds. ready mix plug WOC 1 hr. tagged ready mix at 1984 ft. Tried to load hole--no returns--shut down.
- 10-12-82 Tried to load hole--no returns. Ran 35 sacks class C 3% WOC 2 hrs. No tag. TIH and pumped 40-50 vixcosity mud with lost circulation material down hole--no returns. Ran 50 sack plug behind mud and shut down.
- 10-14-82 TIH tagged plug at 1107'. Ran 20 sacks plug WOC 2 hrs. Tagged at 1109' again. Ran 50 sacks gyp seal plug WOC 2 hrs. tagged at 1087' ran 75 sacks class C 4% shut down.
- 10-15-82 TIH tagged plug at 942' ran 15 sacks WOC 3 hrs. tagged at 942'. Again ran 200 sacks plug, shut down.
- 10-16-82 TIH tagged plug at 365'. Ran 20 sacks class C 2% shut down and rig down.
- 10-17-82 Shut down due to lawsuit
- 9-16-85 Resumed plugging. Coor's Oilfield hauled dry hole marker to location. Cleaned out casing. Set marker and poured 4 cu. yds. cement.
- 9-17-85 R. Parsons Welding welded & fab. on dry hole marker.