

CITIES SERVICE COMPANY
STATE "CY" WELL No. 1

CON'T. FROM SHEET 1

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS./MIN.</u>		<u>PSIG @ 9,150 FEET</u>
7-24-78	4:00 PM	00 HRS.	00 MIN.	2482 BEGIN BUILD-UP
		00	15	2872
		00	30	2921
		00	45	2927
		01	00	2933
		02	00	2951
		03	00	2960
		04	00	2970
7-24-78	10:00 PM	06	00	2979
7-25-78	12:00 MN 2:00 AM	08	00	2985
		10	00	2991
		12	00	2997
		15	00	3003
7-25-78	10:30 AM	18 HRS.	30 MIN.	3012 GAUGE OUT, END OF TEST

NOTE: FLOWING D.W. PRESSURE AT 10:00 AM, JULY 21, 1978, WAS 934 PSIG.

SHUT-IN D.W. PRESSURE AT 12:00 NOON, JULY 24, 1978, WAS 1351 PSIG.

SHUT-IN D.W. PRESSURE AT 10:30 AM, JULY 25, 1978, WAS 1355 PSIG.