

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION
JAN 15 1979
O.C.C.
ARTESIA, OFFICE

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L-2632

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator McClellan Oil Corporation	8. Farm or Lease Name Pecos River State
3. Address of Operator P.O. Box 848, Roswell, New Mexico 88201	9. Well No. 1
4. Location of Well UNIT LETTER <u>K</u> <u>2110'</u> FEET FROM THE <u>South</u> LINE AND <u>1650</u> FEET FROM THE <u>West</u> LINE, SECTION <u>32</u> TOWNSHIP <u>19-S</u> RANGE <u>27-E</u> NMPM.	10. Field and Pool, or Wildcat McMillan 7 Rivers Queen
15. Elevation (Show whether DF, RT, GR, etc.) 3341.4' GL	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
 TEMPORARILY ABANDON ☐
 PULL OR ALTER CASING ☐
 OTHER ☐

PLUG AND ABANDON ☐
 CHANGE PLANS ☐
☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
 COMMENCE DRILLING OPNS. ☐
 CASING TEST AND CEMENT JOB ☒
 OTHER ☐

ALTERING CASING ☐
 PLUG AND ABANDONMENT ☐
☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12/22/78: Drilled to 372' and ran 8 5/8" csg. Drilled ahead, did not have water shut off.

1/04/79: Drilled to 426'. Cemented 8 5/8" csg. with 60 sx class C cement.

1/04/79: Waited 18 hrs. drilled plug. Tested 1 hour. Water shut off. Drilling ahead.

1/09/79: Re-cemented 8 5/8" csg. with 40 sx class C cement. Waited 30 hrs. on cement.

1/13/79: Drilled to 444'.

1/14/79: Drilled to 491'. Encountered additional water 454' Too much to drill with. Will P & A.

* Top of cement by temperture survey 155' from surface.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Joe J. McClellan

TITLE Operator

DATE 1/14/79

APPROVED BY W.A. Gussitt

TITLE SUPERVISOR, DISTRICT II

DATE JAN 16 1979

CONDITIONS OF APPROVAL, IF ANY: