

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
ALTA FE	/
FILE	/
J.S.G.S.	
LAND OFFICE	
OPERATOR	/

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION

JUN 15 1978

O. C. C.
ARTESIA, OFFICE

Form C-100
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. LG 0463	
7. Unit Agreement Name Gardner Draw Unit	
8. Farm or Lease Name	
9. Well No. 2	
10. Field and Pool, or Wildcat Undesignated	
12. County Eddy	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☒ OTHER ☐

Name of Operator
Phoenix Resources Company ✓

Address of Operator
P. O. Box 9698, South Denver Station, Denver, Colorado 80218

Location of Well
UNIT LETTER B 1980 FEET FROM THE East LINE AND 800 FEET FROM
THE North LINE, SECTION 19 TOWNSHIP 19-S RANGE 21-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
4405 GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PLUG OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒

COMMENCE DRILLING OPS. ☐

CASING TEST AND CEMENT JOBS ☒

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-14-78 Set 36' of 20" Conductor Casing with rat hole machine. Cement circulated.

5-17-78 Spud Well

5-19-78 Ran 350' of 13 3/8", 48#, K-55 Casing. Cemented with 350 sacks Class "C" with 2% CaCl₂. Cement did not circulate. Put 6.4 yards of Redi-Mix down annulus. Cement to top of casing. WOC 18 hours.

5-25-78 Ran 43 joints of 8 5/8", 24#, Casing. Set @ 1755'. Cemented with 400 sacks RFC with 1/4# celloflake, 12 1/4# gilsonite and 650 sacks lite pay #3 and 150 sacks Class "C" with 2% CaCl₂. WOC 6 hours. TOC @ 1030'

5-26-78 to Cementing with 1" tubing in 3 stages of 50 sacks each. Cemented to surface. WOC

5-29-78 approximately 24 hours. Pumped a total of 1310 sacks cement + 185 sacks of free sand

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

W. Muller
TITLE Agent DATE 6-13-78

Mike Williams
TITLE OIL AND GAS INSPECTOR DATE JUL 11 1978