

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER 1D
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Uteco Petro Corp.</u>		Lease <u>Gregory JS St. com.</u>		Well # <u>1</u>	
Location of Well	Unit <u>060N 19E0W</u>	Section <u>30</u>	Township <u>19</u>	Range <u>24</u>	County <u>Eddy</u>
Drilling Contractor			Type of Equipment		

APPROVED CASING PROGRAM

* Witnesses					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
17 1/2"	13 3/8	48		200	200 circ.
12 1/4"	8 5/8	24		400	450"
7 7/8"	5 1/2 or 4 1/2	15.5-17 and 10.5-11		875	

Casing Data:

Intermediate
~~Surface~~ 23 joints of 8 5/8 inch 24 # Grade K-55
Yes (Approved) (Rejected)

Inspected by B.W. Weaver date _____

Cementing Program

Size of hole 12 1/4 Size of Casing 8 5/8 Sacks cement required 450

Type of Shoe used Texas Pattern Float collar used Insert Btm 3 jts welded Yes

TD of hole 900 Set 900 Feet of 8 5/8 Inch 24 # Grade K-55

New ~~used~~ esg. @ 900 with 150 C sacks neat cement around shoe

+ 500 sax 50/50 Pas Mix additives #10 Flo Seal #10 Gilsonite 2% CC

Plug down @ 10:30 (AM) (PM) Date 6-18-78

Cement circulated No No. of Sacks _____

Cemented by Dowell Witnessed by B.W. Weaver

Temp. Survey ran @ 5100 (AM) (PM) Date 6-18-78 top cement @ 460ft

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: Loss Circulation @ 460 Fresh water @ 170ft & 350ft

1 stage Ran 1" to 420ft Junk Basket Cemented 25 Sacks C 4% CC

2 stage Tag @ 390ft 50 Sacks Class C 4% CC

3 stage Tag @ 230ft 160 Sacks Class C 4% CC Cement Circulated

Finish 2:00 Am 6-19-78