

AMOCO PRODUCTION COMPANY  
 GREENWOOD UNIT No. 11  
 BOTTOM HOLE PRESSURE BUILD-UP, &  
 4-POINT BACK PRESSURE TEST  
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:  
 JOHN WEST ENGINEERING COMPANY

TEST DATE: OCTOBER 4, TO OCTOBER 6, 1979  
 TEST DEPTH: 11,880 FEET  
 ELEMENT No.: 12809  
 OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 11,880 FEET</u>
10-4-79	9:15 AM			1681 GAGUE REACHED 11,880'; FLOWING
	9:30 AM			1624
10-4-79	9:45 AM	00 HRS.	00 MIN.	1635 SHUT-IN; BEGIN BUILD-UP
	10:00 AM	00	15	1937
	10:15 AM	00	30	2282
	10:30 AM	00	45	2464
	10:45 AM	01	00	2641
	11:00 AM	01	15	2729
	11:15 AM	01	30	2838
	11:30 AM	01	45	2906
	11:45 AM	02	00	2963
	12:00 NOON	02	15	3009
	12:15 PM	02	30	3031
	12:30 PM	02	45	3045
	12:45 PM	03	00	3094
10-4-79	1:15 PM	03	30	3149
	1:45 PM	04	00	3186
	2:15 PM	04	30	3209
	2:45 PM	05	00	3223
10-4-79	3:45 PM	06	00	3237
	4:45 PM	07	00	3242
	5:45 PM	08	00	3249
10-4-79	7:45 PM	10	00	3246
10-5-79	12:45 AM	15	00	3200
	5:45 AM	20	00	3134
	10:45 AM	25	00	3094
	3:45 PM	30	00	3080
10-6-79	1:45 AM	40	00	3103
10-6-79	8:30 AM	46	45	3103 END BUILD-UP; GRADIENT STOPS
10-6-79	10:00 AM	48	15	2900 BEGIN 4-POINT
	10:15 AM	48	30	2812
	10:30 AM	48	45	2772
	10:45 AM	49	00	2735 END RATE I
10-6-79	11:00 AM	49	15	2633
	11:15 AM	49	30	2578
	11:30 AM	49	45	2550
	11:45 AM	50	00	2530 END RATE II