

AMOCO PRODUCTION COMPANY
 GREENWOOD PRE-GRAYBURG "A" COM. No. 1
 BOTTOM HOLE PRESSURE BUILD-UP, &
 4-POINT BACK PRESSURE TEST
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPAN

TEST DATE: OCTOBER 9 TO OCTOBER 11, 1979
 TEST DEPTH: 11,536 FEET
 ELEMENT No.: 8534
 OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 11,536 FEET</u>
10-9-79	9:00 AM			2364 GAUGE REACHED 11,536'; FLOWIN
	9:15 AM			2364
	9:30 AM			2364
	9:45 AM			2364
10-9-79	10:00 AM	00 HRS.	00 MIN.	2364 SHUT-IN; BEGIN BUILD-UP
	10:15 AM	00	15	2795
	10:30 AM	00	30	2812
	10:45 AM	00	45	2821
	11:00AM	01	00	2832
10-9-79	11:30 AM	01	30	2844
	12:00 NOON	02	00	2853
	12:30 PM	02	30	2858
	1:00 PM	03	00	2861
	1:30 PM	03	30	2861
	2:00 PM	04	00	2850
10-9-79	3:00 PM	05	00	2838
	4:00 PM	06	00	2835
	5:00 PM	07	00	2835
	6:00 PM	08	00	2835
10-9-79	8:00 PM	10	00	2838
10-10-79	1:00 AM	15	00	2841
	6:00 AM	20	00	2841
10-10-79	4:00 PM	30	00	2841
10-11-79	2:00 AM	40	00	2841
10-11-79	9:00 AM	47	00	2841 END BUILD-UP; MAKE GRADIENT STOPS
10-11-79	9:45 AM	47	45	2841 OPEN CHOKE
	10:00 AM	48	00	2590 BEGIN 4-POINT
	10:15 AM	48	15	2561
	10:30 AM	48	30	2558
	10:45 AM	48	45	2555 END RATE I
10-11-79	11:00 AM	49	00	2329
	11:15 AM	49	15	2318
	11:30 AM	49	30	2321
	11:45 AM	49	45	2327 END RATE II