

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRI-STATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 02295

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

SEP 20 1978

7. UNIT AGREEMENT NAME

2. NAME OF OPERATOR

O. C. C.

ARTESIA, OFFICE

8. FARM OR LEASE NAME

Reddy-Trigg "JV" Federal

3. ADDRESS OF OPERATOR

207 South Fourth Street - Artesia, NM 88210

9. WELL NO.

1

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

10. FIELD AND POOL, OR WILDCAT

Undesignated

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 35-19S-27E

Unit H NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3420' GR

12. COUNTY OR PARISH

Eddy

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

FULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other)

Spud & intermediate casing

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Carl A. Schellinger drilled this well to 256' with a Cable Tool as their Reddy-Trigg Federal #1. Yates Petroleum Corporation assumed operation of this well as their Reddy-Trigg "JV" Federal #1 on September 8, 1978. Started reaming a 17½" hole w/rotary tools at 11:00 PM 9-8-78.

Ran 10 joints of 13-3/8" 48# K-55 (416') of casing set at 415'. 1-insert float at 375'. Cemented w/400 sacks of Class "C" 4% CaCl. Slurry wt. 14.8, 1.32 cu.ft./sack. Compressive Strength at 70 deg 1023 psi in 12 hours. Cement circulated 35 sacks to surface. PD 11:50 AM 9-10-78. WOC 12 hours. Pressure tested to 1000#. OK.

TD 2385'. Ran 56 joints of 8-5/8" 24# J-55 (2401') of casing set at 2385'. 1-guide shoe at 2385', insert float at 2341', 2 cement baskets & 2 centralizers. Cemented as follows w/1050 sacks of Howco-Lite, 10# gilsonite, 1/4# flocele 2% CaCl, tailed in w/150 sacks of Class "C" 2% CaCl. PD 3:00 PM 9-16-78. Cement circulated 50 sacks to surface. WOC 18 hours. Nippled up and tested to 1600#. OK. Reduced hole to 7-7/8" drilled plug and tested to 600#. OK.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Geological Secretary

DATE

9-19-78

(This space for Federal or State office use)

APPROVED BY

(Orig. Sgd.) ALBERT R. STALL

TITLE

ACTING DISTRICT ENGINEER

DATE

SEP 19 1978

CONDITIONS OF APPROVAL, IF ANY: