

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 4986

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Pacheco Federal Com

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Angell Ranch Morrow

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 31, T-19S, R-28E

12. COUNTY OR PARISH 13. STATE

Eddy

New Mexico

1. OIL ☐ GAS ☒ OTHER
WELL WELL

2. NAME OF OPERATOR

GULF OIL CORPORATION

3. ADDRESS OF OPERATOR

P. O. Box 670, Hobbs, New Mexico 88240 D. C. C.

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

2280' FNL & 660' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3391' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other) Set & Cement Production Csg

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

X Fill

Cellar

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Reached TD (11,180') of 7-7/8" hole @ 7:00 P.M., 10-19-78. Ran 106 joints & 1 cut joint (4248.55') of 5-1/2" 17# N-80 LT&C & 169 joints (6914.80') of 5-1/2" 17# K-55 LT&C casing for a total of 275 joints & 1 cut joint (11,163.35'). Set @ 11,180' w/float collar @ 11,149'. Cemented with 750 sacks of Class "H" with .75% CFR-2 and 5#/sack KCl. Plug down @ 11:55 P.M., 10-21-78. Temperature survey indicated top of cement @ 8020'. WOC over 48 hours.

Tested 5-1/2" casing to 3000# for 30 minutes; held o.k.

Piped valves off each casing string above ground level. Set anchors.

Filled cellar, 11-3-78.

18. I hereby certify that the foregoing is true and correct

SIGNED

N. B. Sikes, Jr.

TITLE

Area Engineer

DATE 11-06-78

(This space for Federal or State office use)

APPROVED BY

(Orig. Sgd.) ALBERT R. STALL

TITLE

ACTING DISTRICT ENGINEER

DATE

NOV 13 1978

CONDITIONS OF APPROVAL, IF ANY: