

Form C-103
State CB Com #1
2/13/79
Page 2

3/4% friction reducer & 5#/sk KCL. 1st 200 sx cmt contained retarder. BP w/3600# @ 8:25 PM 12/31/78. Op SC, pmpd 120 bbls mud, no circ to surf. WOC. On 1/17/79 drilled out SC @ 6505', ran bit to PBD 11,081'. Press tstd csg to 1500# 30 mins OK. Ran GR-CBL. Perf'd 4-1/2" OD csg @ 3000' w/4 .38" holes. RIH w/cmt retr, set @ 2945', squeezed perfs @ 3000' w/500 sx Cl H Lo-Dense cmt followed by 100 sx Cl C cmt cont'g 2% CaCl/sk. Circ 100 sx cmt to pit. WOC. Drld out cmt & retr @ 2945'. Press tested 4-1/2" OD csg to 1500# 30 mins OK.