

NEW MEXICO OIL CONSERVATION COMMISSION
RECEIVED

APR 19 1979

NO. OF COPIES RECEIVED	2
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
I-621	

SUNDRY NOTICES AND REPORTS ON WELLS **O. C. C.**
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DEEPER ZONE. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator GULF OIL CORPORATION ✓	8. Farm or Lease Name Eddy "GM" State Com
3. Address of Operator P. O. Box 670, Hobbs, NM 88240	9. Well No. 2
4. Location of Well UNIT LETTER <u>G</u> <u>1930</u> FEET FROM THE <u>N</u> LINE AND <u>2180</u> FEET FROM THE <u>E</u> LINE, SECTION <u>36</u> TOWNSHIP <u>19S</u> RANGE <u>27E</u> NMPM.	10. Field and Pool, or Wildcat Angell Ranch Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 3438' GL	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER (production) & fill cellar <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

11,135' TD.

Ran 284 & 1 cut jt 5 1/2" 17# & 15.5# N-80 & K-55 LT&C csg to 11,135'. Cemented w/1000 sx class "H" w/.75% CFR-2 w/5# KCL/sx. Plug dn compl @ 10:15 am, 3-15-79. TSITC 6660'. WOC over 24 hrs. Tested 5 1/2" csg w/3000 pressure. (4-17-79) Blade location, set anchors, piped valves out of cellar, and filled cellar.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>H. P. Siker, Jr.</u>	TITLE <u>Area Engineer</u>	DATE <u>4-18-79</u>
APPROVED BY <u>W. A. Gressett</u>	TITLE <u>SUPERVISOR, DISTRICT II</u>	DATE <u>APR 20 1979</u>
CONDITIONS OF APPROVAL, IF ANY:		