: #

Total load 180 bbls, max pres 3300#, no ball action, AIR 7.2 BPM, ISIP 300#, RD Halco, wait 30 min. Bled back 10 bbls & swbd 52 bbls. 162 BLWTR, tr of oil, no gas, swb dry. Ran 2-3/8" tbg in hole. Remove BOP, install tree, rid PU dn. Complete pending approval to P&A.

-