

State Comm. 30 No. 1

DST Information
Attachment to C-105

DST #18885-8906 Wolfcamp

Open tool for 30 min. preflow Gas to surf. in 17 minutes.
Flowing 160 MCFGPD @ end of preflow. Flowing 340 MCFG on
final flow; 30 min. preflow; 1 hr. initial shut-in; 1 hour
final flow; 2 hr. final shut-in. Rec 100' of oil & 200'
of gas cut drlg mud. IH 4423#; IF 197#; ISI 3502#; FF 214#;
FSI 2670#; FH 4387#. Sampler 200#; 2.48 CFG & 300 cc cil.

DST #2 9940-9976 Strawn

Open tool with fair blow on pre-flow. Had trouble closing
tool on initial shut-in had fair blow on final flow. Unsuccess-
ful test. Stuck pipe at 9609 above test tools.

CHC