

1. MIRUCU. POH w/tbg & pkr. ND WH. NU BOP. RIH w/csg inspection log. Tag obstruction @ 10,630'. Started logging from 10,500'. Logging tool malfunction. POH w/logging tool.
2. RIH w/RBP, pkr & tbg to locate holes in csg. RU CRC. RIH w/gauge ring & junk basket. Ran csg insp log from 10,500' to 2500'. Possible holes from 10,205-10,300' & 3952'. POH w/logging tool.
3. RIH w/RBP, pkr & 2 3/8" tbg. Set RBP @ 10,366'. POH w/pkr & tbg. Test csg. Located holes 3918' to 3980'. Est rate 2 BPM @ 1400#. SI. SD.
4. RIH w/tbg to retrieve RBP. SI SD.
5. RU to sqz. RIH w/tbg & retrieve RBP. POH w/tbg. RU CRC. Set CIBP @ 9000'. RIH w/pkr & tbg to 3980'. Test CIBP to 1000#. POH w/tbg & pkr. RIH w/cmt ret on tbg to 3876'. Sqz w/150 sx C1 "C" neat. Did not sqz. Rev out.
6. Establish rate 2 BPM @ 1600#. Sqz holes w/150 sx C1 "C". Obtained 2700# sqz press. Pmpd 134 sx in form, 4 sx in csg. Rev out 12 sx to pit. POH w/tbg & stinger.
7. Drl out CIBP. RIH w/bit, DC's & tbg. Tag @ 3870'. Drl 6' cmt. Cmt ret & 99' cmt. Fell out @ 3975'. Circ hole clean. Tested csg to 1500# for 15 min. Tested OK.
8. RIH w/pkr & tbg. Fnsh'd RIH w/tbg. Drld out CIBP @ 9000'. RIH w/tbg. Tagged @ 10,613'. Drld out to 10,618'. RIH to PBTD @ 10,880'. Circ clean. POH w/tbg.
9. Swbg. RIH w/pkr, SN & tbg. Displ csg w/2% KCl wtr & pkr fluid. Set pkr @ 10,309'. Test annulus to 1000#. Swb test. FFL @ surf.
10. POH w/tbg. MIRUCU. POH w/tbg.
11. RU to acdz. Fnsh'd POH w/tbg. RIH w/pkr, SN & tbg. Hydro-tested w/8000#. Circ csg w/2% filtered KCl wtr. Set pkr @ 10,649'.
12. RU to swb. Swb test. Acdz perms 10,750-832' (Morrow) w/3000 gals 10% HCl. Max trtg press 6860#, Min 5500#, Avg 6342#. Air 5 BPM. Flwd to pit. Flwd & died. RU swb.
13. RU to acdz. POH w/tbg & pkr. RIH w/RBP, pkr & tbg. Set RBP @ 10,646' (test RBP to 5000#). Pull & set pkr @ 10,313'.
14. Swbg. Acdz Morrow perms 10,418-608' w/3500 gals 10% HCl. Max trtg press 7340#, Min 5900#, Avg 7000#. Air 4 BPM.
15. Swb test. Rlsd pkr. RIH w/tbg. Retrieved RBP. POH w/tbg, pkr & RBP. RIH w/pkr, SN & tbg. Pkr set @ 10,309'. SN @ 10,303'. ND BOP. NU WH.
16. Swbd well dwn. RDCU. Shut well in.