

DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

RECEIVED
 NEW MEXICO OIL CONSERVATION COMMISSION
MAY 28 1979
O. C. C.
ARTESIA, OFFICE

Supersedes Old
 C-102 and C-103
 Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>	
5. State Oil & Gas Lease No. E-2943	
7. Unit Agreement Name	
8. Farm or Lease Name State "16A" Com.	
9. Well No. 1	
10. Field and Pool, or Wildcat Turkey Track (Morrow)	
12. County Eddy	

SUNDRY NOTICES AND REPORTS ON WELLS
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
 USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ GAS WELL ☒ OTHER

2. Name of Operator
 Southland Royalty Company ✓

3. Address of Operator
 1100 Wall Towers West, Midland, Texas 79701

4. Location of Well
 UNIT LETTER O 990 FEET FROM THE south LINE AND 1980 FEET FROM
 THE east LINE, SECTION 16 TOWNSHIP 19S RANGE 29E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
 3339.1' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud at 11:30 A.M. 5-22-79 by Hondo Drlg. Co. Rig #5. Drill 15" hole to 280'. Ran 11 3/4" 43# H-40 ST&C csg. set @ 280'.
 Cement w/300 sx Class "C" cement w/2% c.c. Plug down @ 7:15 A.M. 5-23-79. Cement did not circ. Fill back side w/8 cu. yds cmt. to circ. Install 10" Ser 900 BOP. Test 11 3/4" csg. and BOP to 1000 psi for 30 min; hold o.k. Drill ahead 11" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. Hanvey Can TITLE District Engineer DATE 5-24-79

APPROVED BY _____ TITLE _____ DATE _____
 CONDITIONS OF APPROVAL, IF ANY: