

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION

DEC 6 1979

O.C.C.  
ALBUQUERQUE OFFICE

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L 6618
7. Unit Agreement Name
8. Farm or Lease Name State HJ Com.
9. Well No. 1
10. Field and Pool, or Wildcat Und. Morrow
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO CLEAN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
SEE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input type="checkbox"/>	GAS WELL <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>
Name of Operator Amoco Production Company		
Address of Operator P. O. Box 68, Hobbs, NM 88240		
Location of Well UNIT LETTER <u>FC</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>2</u> TOWNSHIP <u>19-S</u> RANGE <u>31-E</u> N.M.P.M.		

15. Elevation (Show whether DF, RT, GR, etc.)

3521.3 GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

16. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a TD of 4797' and ran 9-5/8" 40# N-80 LT&C casing set at 4797'. Cemented with 2225 sx Halco lite cement with 5# Gilsonite/sx and 1/4# Flocele/sx and 8# salt/sx and 200 sx Class C Incor cement with 2% CACL. Plugged down 5:30 A.M. 10-15-79. Circulated 45 sx. WOC 48 hrs. Tested casing with 1000# for 30 min. Test OK. Reduced hole to 8-3/4" and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis TITLE Assistant Admin. Analyst DATE 12-5-79

APPROVED BY W. A. Gussert TITLE SUPERVISOR, DISTRICT II DATE DEC 7 1979

CONDITIONS OF APPROVAL, IF ANY:

OLD NMOCN 4-1-Hou 1-Such 1-RD