

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.O.S.	
LAND OFFICE	
OPERATOR	1

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

AUG 23 1979

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
L-6520	

SUNDRY NOTICES AND REPORTS ON WELLS ARTESIA, OFFICE

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
The Petroleum Corporation		Parkway West Unit
3. Address of Operator		9. Well No.
1440 Midland National Bank Tower, Midland, TX 79701		6
4. Location of Well		10. Field and Pool or Window
UNIT LETTER <u>O</u> , <u>1980</u> FEET FROM THE <u>East</u> LINE AND <u>660</u> FEET FROM		Undesignated West
THE <u>South</u> LINE, SECTION <u>21</u> TOWNSHIP <u>19-S</u> RANGE <u>29-E</u> NMPM.		Parkway (Morrow)
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
3329.7 GR		Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☒
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 12 $\frac{1}{4}$ " hole to 3098'. *Ran 76 joints 8-5/8" 24# & 32# K-55 ST & C new casing. Cemented @ 3098' with 1200 sx Halliburton lite cement containing 5#/sx salt, 5#/sx gilsonite, 1/4#/sx flocele and 2% CaCl₂ and 200 sx Class "C" cement containing 2% CaCl₂. Plug down @ 11:35 am, 8-17-79. Circulated 30 sx. WOC 18 $\frac{1}{2}$ hours. Tested casing with 1500 psi - 30 minutes - held okay. Drilled out with 7-7/8" bit.

* Ran 30 joints (1283') 32# K-55 ST & C and 46 joints (1836') 24# K-55 ST & C new casing, set @ 3098'. Total of 76 joints 8-5/8" casing.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. K. Glesner TITLE District Engineer DATE 8-22-79

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE AUG 28 1979

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

AUG 28 1979

**D.C.C.
ARTESIA, OFFICE**