

FLUID SAMPLE D / A		Date 3-26-80	Ticket Number 675712
Sampler Pressure _____ P.S.I.G. at Surface		Kind of D.S.T. OPEN HOLE TEST	Holliburton Location
Recovery: Cu. Ft. Gas _____	cc. Oil _____	Tester MARVIN R. LAMAR	Witness G. STRIBLING
drilling cc. Water 1900	cc. Mud 1900	Tot. Liquid cc. _____	
Gravity _____ * API @ _____ * F.	Drilling Contractor PARKER BROTHERS #34 TJH		
Gas/Oil Ratio _____ cu. ft./bbl.	EQUIPMENT & HOLE DATA		
RESISTIVITY		Formation Tested Upper Canyon	
CHLORIDE CONTENT		Elevation 3402.6'	
Sampler Mud _____ @ _____ * F. 275,625 ppm		Net Productive Interval 15'	
Recovery Water Top _____ @ _____ * F. 275,625 ppm		All Depths Measured From Kelly Bushing	
Recovery Mud _____ @ _____ * F. _____ ppm		Total Depth 10280'	
Recovery Mud Filtrate _____ @ _____ * F. _____ ppm		Main Hole/Casing Size 7 7/8"	
Mud Pit Sample _____ @ _____ * F. 275,625 ppm		Drill Collar Length 742' I.D. 2.25"	
Mud Pit Sample Filtrate _____ @ _____ * F. _____ ppm		Drill Pipe Length 9465' I.D. 3.826"	
Mud Weight 9.8 vis 34 sec.		Packer Depth(s) 10237' - 10245'	
		Depth Tester Valve 10219'	

TYPE	AMOUNT	Depth Back Ft.	Surface Floor	Bottom
Cushion			Manifold	Bubble Hose
Recovered 10	Feet of			.75"
Recovered	Feet of			
Recovered	Feet of			
Recovered	Feet of			
Recovered	Feet of			

Remarks SEE PRODUCTION TEST DATA SHEET . . . .

NO GAS TO SURFACE . . . .

**RECEIVED**

JUN 4 1980

O. C. D  
ARTESIA, OFFICE

TEMPERATURE	Gauge No. 991	Gauge No. 693	Gauge No.	TIME
	Depth: 10223 Ft.	Depth: 10276 Ft.	Depth: _____ Ft.	(00:00-24:00 hrs.)
Est. _____ *F.	Blanked Off NO	Blanked Off YES	Blanked Off	Tool Opened 0830
Actual 147 *F.	Pressures			Opened Bypass 1345
	Field	Office	Field	Office
Initial Hydrostatic	5243	5269.0	5293	5306.5
First Period Flow	Initial	21	15.1	42
	Final	21	19.4	42
	Closed in	108	99.3	171
Second Period Flow	Initial	21	23.7	42
	Final	21	21.5	42
	Closed in	86	92.8	128
Third Period Flow	Initial			
	Final			
	Closed in			
Final Hydrostatic	5243	5286.0	5315	5323.4

Legal Location Sec. - Twp. - Rng. 1 - 19 - 29

Lease Name STATE H-L #1

Well No. 1

Test No. 1

Tested Interval 10245' - 10280'

Field Area TURKEY TRACK

County EDDY

State NEW MEXICO

Lease Owner/Company Name TENNECO OIL COMPANY