

District I

1625 N. French Dr., Hobbs, NM 88240

District II

811 South First, Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM

87505

State of New Mexico  
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.  
Santa Fe, NM 87505

Form C-103

Revised March 25, 1999

WELL API NO.

30-015-23066

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

E-2943

7. Lease Name or Unit Agreement Name:

Conoco 10 State

8. Well No.

1

9. Pool name or Wildcat Morrow  
Turkey Track Atoka

SUNDRY NOTICES AND REPORTS ON WELL  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☒ Other

2. Name of Operator

Threshold Development Company

3. Address of Operator

777 Taylor St. - Penthouse II - Ft. Worth, TX

4. Well Location

Unit Letter I : 1980 feet from the South line and 660 feet from the East line

Section 10 Township 19S Range 29E NMPM Eddy County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

3375' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Squeeze Atoka perforations & repair ☒ esg

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

4-13-2001 - Moved in and rigged up pulling unit and slickline. RIH with plug for profile nipple at 11346'. Found tight spot at 10910'. POOH with plug. RIH with gauge ring to 10922'. Shut down for night.

4-14-2001 - RIH with 1.84" broach on slickline to profile nipple at 11347'. POOH with broach. RIH with 1.87" broach. Worked broach down to bottom of packer. POOH with broach. RIH with 1.875" blanking plug and set plug in profile nipple. Bled tubing down. Pressured up on plug to 500#, OK. Removed wellhead and installed BOP. POOH with packer and tubing. Circulated hole with 380 bbls brine water to keep stabilized. POOH with tubing. Tubing looks bad. Shut well in.

4-15-2001 - RIH with 4.343" gauge ring to 10730'. Hit several tight places. POOH with gauge ring. RIH with casing inspection log. Pulled log from 8000' to surface. Found hole in 5-1/2" casing at 3023'. Shut well in for night.

4-17-2001 - Laid down 2-3/8" production string. RIH with bit, sub and 2-7/8" work string (200 joints). Shut down for night.

4-18-2001 - Finished RIH with tubing to 11006'. POOH with tubing and bit. Shut well in.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CONTINUED ON NEXT PAGE:

SIGNATURE

*Rusty Klein*

TITLE

Agent for Threshold Dev. Co. DATE July 30, 2002

Type or print name Rusty Klein

Telephone No. 746-6565

(This space for State use)

APPROVED BY

*For Record Only*

TITLE

DATE

Conditions of approval, if any:

AUG 2 2002