

McClellan Oil Corp
TRES AMIGOS NO. 1
Sec. 9-T19S-R23E
660 FWL & 1980 FSL
Elevation 3971.4 G. L.

RECEIVED

FEB 7 1980

O. C. D.
ARTESIA, OFFICE

- 1/23/80: Location completed. Rotary rig moving in 1/25/80.
- 1/28/80: Moving in W. E. K. Drilling Company rig. Move in delay due to severe weather conditions in the area.
- 2/02/80: Spudded 11:00 A. M. Lost circulation at 30'. Drilling ahead without circulation.
- 2/03/80: Rigging up to run 13-3/8" casing at 281'. Made 251' of progress. Dev. at 200'-1⁰. Ran 7 joints 13-3/8", 259', cem. at 258' with 275 sx. Plug down at 10:15 A. M. 2/03/80. Cement did not circulate. Put 8 yards ready-mix to fill it up.
- 2/04/80: Drilling at 635' in lime. Drilling with clear water.
- 2/05/80: Drilling at 1358' in lime. Made 723' of progress. Drilling with water. Dev. @ 665' 1⁰, @ 1002' 1/2⁰.
- 2/06/80: Running 8-5/8" csg. TD 1730'. Dev. 1458' 1⁰, 1730' 1⁰