

Cementing of 8-5/8" casing on the Tres Amigos Well.

2/06/80: Ran 1709.03' of 24#, 8-5/8" casing, cemented with 900 sx. Started with 500# pump pressure and had 500# pump pressure when completed. Unable to locate cement.

Ran temperature survey and located cement at 945'.
Set following plugs:

| | | |
|-------|--------|-------------------------------|
| No. 1 | 50 sx | 120' fill |
| No. 2 | 100 sx | 305' |
| No. 3 | 250 sx | 45' |
| No. 4 | 150 sx | 53' |
| No. 5 | 50 sx | 105' |
| No. 6 | 50 sx | 175' |
| No. 7 | 90 sx | to surface; circulated 20 sx. |

Total of 1700 sx.