

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION
FEB 21 1980
O. C. D.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. 648
7. Unit Agreement Name
8. Farm or Lease Name JEB Stuart "13" Com
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated (Morrow)
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-
2. Name of Operator Southland Royalty Company
3. Address of Operator 1100 Wall Towers West, Midland, Texas 79701
4. Location of Well UNIT LETTER <u>J</u> , <u>1980</u> FEET FROM THE <u>south</u> LINE AND <u>1980</u> FEET FROM THE <u>east</u> LINE, SECTION <u>13</u> TOWNSHIP <u>19-S</u> RANGE <u>27-E</u> N.M.P.M.
15. Elevation (Show whether DF, RT, GR, etc.) 3489.1' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Move off Tidwell Drilling Company Cable Tool at 235' on 2-2-80
Rig up Hondo Drlg Co. Rig #5. Drill 17½" hole to 300'
Ran 13 3/8" 48# H-40 ST&C csg set @ 297'. Cement w/ 350 sx Class "C" cement w/2% C.C.
Plug down @ 8:30 PM, 2-13-80
Cement did not circulate. Fill in back side w/10 yds. Redi-mix to obtain circulation.
W.O.C. 18 hrs. Nipple up BOP. Test csg and BOP to 1000 psi
Drill ahead 12¼" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>C. Harvey Lynn</u>	TITLE <u>District Engineer</u>	DATE <u>2-15-80</u>
APPROVED BY <u>W. A. Gussert</u>	TITLE <u>SUPERVISOR, DISTRICT II</u>	DATE <u>FEB 21 1980</u>
CONDITIONS OF APPROVAL, IF ANY:		