

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Gates Pet. Corp.</i>		Lease <i>Bresswood BD State</i>		Well # <i>6</i>	
Location of Well	Unit <i>990 N 1650 E</i>	Section <i>6</i>	Township <i>19</i>	Range <i>25</i>	County <i>Elby</i>
Drilling Contractor <i>Cactus Only Co.</i>			Type of Equipment <i>Rotary</i>		

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>15"</i>	<i>10 3/4"</i>	<i>32.75</i>		<i>320</i>	<i>275 circ.</i>
<i>9 7/8"</i>	<i>7"</i>	<i>20</i>		<i>1000</i>	<i>500 "</i>
<i>6 1/4"</i>	<i>4 1/2"</i>	<i>9.5</i>		<i>3150</i>	<i>3150 "</i>

Casing Data:

Surface _____ joints of *7"* inch *20* # Grade *K-55*

(Approved) (Rejected) _____

Inspected by *M.S.* date *3/24/80*

Cementing Program

Size of hole *9 7/8"* Size of Casing *7"* Sacks cement required _____

Type of Shoe used *guide* Float collar used *insert* Btm 3 jts welded *yes*

TD of hole *1007'* Set *1007'* Feet of *7"* inch *20* # Grade *K-55*

New-used csg. @ *1007'* with *50 %* sacks neat cement around shoe

+ *450* sax *65/35* *pyro* additives *8# white, 1/4# colophane, 3% occ, 2% yg*

Plug down @ *10:45* (AM) (PM) Date *3/25/80*

Cement circulated *yes* No. of Sacks *45*

Cemented by *Douglas* Witnessed by *Steve Stillfield*

Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: _____

No centralizers

last depth 907'