

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Gates Pet. Corp.</u>		Lease <u>Rio Benasco RD</u>		Well # <u>1</u>	
Location of Well	Unit <u>6603 1980W</u>	Section <u>2</u>	Township <u>19</u>	Range <u>25</u>	County <u>Eddy</u>
Drilling Contractor	<u>Moranco 9</u>		Type of Equipment <u>Rotary</u>		

* Witness APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2</u>	<u>13 3/8"</u>	<u>48</u>		<u>400</u>	<u>325 cin</u>
<u>12 1/4</u>	<u>8 5/8"</u>	<u>24</u>		<u>1200</u>	<u>900 cin</u>
<u>7 1/8"</u>	<u>5 1/2 or 4 1/2</u>			<u>9260</u>	<u>500</u>

Casing Data:

Surface _____ joints of _____ inch _____ # Grade _____
(Approved) (Rejected) _____

Inspected by _____ date _____

Cementing Program

Size of hole 12 1/4 Size of Casing 8 5/8 Sacks cement required _____

Type of Shoe used guide Float collar used yes Btm 3 jts welded yes

TD of hole 1162' Set 1162' Feet of 8 5/8 Inch 24 # Grade J-55

New-used csg. @ 1162' with 150 29cc sacks neat cement around shoe
+ 475 sax Wall. Lite additives 10# gilsonite, 1/4# flocc, 29cc

Plug down @ 1200 (AM) (PM) Date 4/9/80

Cement circulated No No. of Sacks -0-

Cemented by Wallington Witnessed by Mike Stuppfield

Temp. Survey ran @ 7800 (AM) (PM) Date 4/9/80 top cement @ 240'

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: _____

Full returns to TD
lost 100 lbs @ 1022'
has

1. Ran 1" tagged TOC @ 245'
Pumped 90sx C 29cc.
cement circulated.