

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Gatorbiter, Corp.</i>		Lease <i>Irish Hills yaso J E State</i>		Well # <i>2</i>	
Location of Well	Unit/F <i>2310 N 2310 W</i>	Section <i>12</i>	Township <i>19</i>	Range <i>24</i>	County <i>Eddy</i>
Drilling Contractor <i>Cactus Drilling Co</i>		Type of Equipment <i>Rotary</i>			

APPROVED CASING PROGRAM

* witness

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>15"</i>	<i>10 3/4"</i>	<i>32.75</i>		<i>400</i>	<i>275 lbs.</i>
<i>9 7/8"</i>	<i>7"</i>	<i>20</i>		<i>925</i>	<i>500 "</i>
<i>6 1/4"</i>	<i>4 1/2"</i>	<i>9.5</i>		<i>3000</i>	<i>200 "</i>

Casing Data:

Surface *23* joints of *7"* inch *20* # Grade *J-SS*

(Approved) (Rejected)

Inspected by _____ date _____

Cementing Program

Size of hole *9 7/8"* Size of Casing *7"* Sacks cement required _____

Type of Shoe used *guide* Float collar used *Insert* Btm 3 jts welded *yes*

TD of hole *925'* Set *925'* Feet of *7"* Inch *20* # Grade *J-SS*

New-used csg. @ *925'* with *50 2%* sacks neat cement around shoe

+ *350* sax *65/35* additives *8# Kelle 4% gel, 1/4# dolomite 3% cc*

Plug down @ *10:15* (AM) (PM) Date *5/28/80*

Cement circulated *yes* No. of Sacks *50*

Cemented by *Dowell* Witnessed by *Mike Stollfeld*

Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks:

70% returns @ TD

No centralizers

lost only break @ 725'