

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Galveston Corp.</i>		Lease <i>Irish Hills-yes of E State</i>		Well # <i>3</i>	
Location of Well	Unit <i>2310 N 330 E</i>	Section <i>12</i>	Township <i>19</i>	Range <i>24</i>	County <i>Eddy</i>
Drilling Contractor	<i>Home rig #1 Bartus Drilling Co.</i>		Type of Equipment <i>Rotary</i>		

APPROVED CASING PROGRAM

* *Witness*

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>15"</i>	<i>10 3/4"</i>	<i>32.75</i>		<i>360' 400'</i>	<i>275 cum</i>
<i>9 3/8"</i>	<i>7"</i>	<i>20</i>		<i>925</i>	<i>500 "</i>
<i>6 1/4"</i>	<i>4 1/2"</i>	<i>9.5</i>		<i>3000</i>	<i>200 "</i>

Casing Data:

Surface _____ joints of *7* inch *20* # Grade *J-55*

(Approved) (Rejected) _____

Inspected by _____ date _____

Cementing Program

Size of hole *9 1/2"* Size of Casing *7"* Sacks cement required _____

Type of Shoe used *guide* Float collar used *Insert* Btm 3 jts welded *yes*

TD of hole *933'* Set *933'* Feet of *7* Inch *20* # Grade *J-55*

New-used csg. @ *933'* with *150290cc* sacks neat cement around shoe

+ *250* sax *C. lead* additives *390cc*

Plug down @ *8845* (AM) (PM) Date *4/28/80*

Cement circulated *No* No. of Sacks *-0-*

Cemented by *Dowell* Witnessed by *Mike Stubblefield*

Temp. Survey ran @ *2330* (AM) (PM) Date *4/28/80* top cement @ *425'*

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: *+450 sx 6 5/8 pos. (8# Kolite, 1/4# celoflakes, 4% D²⁰ gel, 390cc)*

Drushet @ 320'

lost circ. @ 470'

centralizers @

lost drill break @ 770'

1. Ran 1" Tagged TOC @ 425'

Pumped 25 sx C 390cc

2 Ran 1" Tagged TOC @ 400'

Pumped 155 sx C 390cc

cement circulated.