

NEW MEXICO OIL CONSERVATION COMMISSION  
DRAWER DD  
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

|                                         |                  |                                   |                                    |                    |                       |
|-----------------------------------------|------------------|-----------------------------------|------------------------------------|--------------------|-----------------------|
| Operator<br><u>Yates Petroleum Corp</u> |                  | Lease<br><u>Greensward BD Ste</u> |                                    | Well #<br><u>8</u> |                       |
| Location of Well                        | Unit<br><u>E</u> | Section<br><u>5</u>               | Township<br><u>19</u>              | Range<br><u>25</u> | County<br><u>Eddy</u> |
| Drilling Contractor                     | <u>Cactus</u>    |                                   | Type of Equipment<br><u>Rotary</u> |                    |                       |

\* witness

APPROVED CASING PROGRAM

| Size of Hole    | Size of Casing | Weight Per Foot | New or Used | Depth        | Sacks Cement |
|-----------------|----------------|-----------------|-------------|--------------|--------------|
| <u>15"</u>      | <u>10 3/4"</u> | <u>32.75#</u>   |             | <u>320'</u>  | <u>Circ</u>  |
| * <u>9 5/8"</u> | <u>7"</u>      | <u>20#</u>      |             | <u>1000'</u> | <u>Circ</u>  |
| <u>6 1/4"</u>   | <u>4 1/2"</u>  | <u>9.5#</u>     |             | <u>3150</u>  | <u>Circ</u>  |

Casing Data:

Int Surface 24 joints of 7 inch 20 # Grade J-SS

(Approved) (Rejected)

Inspected by mw date

Cementing Program

Size of hole 9 1/2 Size of Casing 7 Sacks cement required 850

Type of Shoe used Guide Float collar used Office Fill Btm 3 jts welded Yes

TD of hole 948 Set 965 Feet of 7 Inch 20 # Grade J-SS

New-used csg. @ 948 with 150 sacks neat cement around shoe

+ 450 sax 65/35 Poz additives 3# K/Lt/sk - 1/4# Flocc/sk - 4.26cl - 3%CL

Plug down @ 10:55 (AM) (PM) Date 4/27/80 +150 5x CL 55L w/2.2CL

Cement circulated No No. of Sacks -

Cemented by Dowell Witnessed by mw

Temp. Survey ran @ 4:30 (AM) (PM) Date 4/28/80 top cement @ 435'

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: Lost Circ @ 415 - 1 Bsk @ 390' Btm Break @ 248'

1. Ran 1" Tagged to c @ 385'

Pumped 150 sk C  
cement circulated.

M.S.